


Prince William Street Project (Grant Avenue to Wellington Road)



**Pre-Construction Citizens Meeting
June 20, 2018**

Project Status



Project Updates

- Project has been value engineered to save time, reduce cost and minimize impacts to citizens
 - The 18 inch water line between Grant Avenue and Jefferson Street will be rehabilitated
 - Two contractors will be working
- New street lights will be black aluminum poles with cobra head lights
- New Construction Phasing to shorten construction time

Construction Phasing

- Utility Services Company will begin a water lining project between Grant Avenue and Jefferson Street
 - Approximately 3 weeks of work
 - Temporary water and sanitary service
 - Approximately 5 excavations to access water line
- Fort Myer Construction will complete the remainder of the project.
 - Begin with underground water, sanitary sewer, storm sewer work at Wellington Road end of project
 - Incentives are in place for Fort Myer Construction to complete the underground utility work within 100 days
 - Roadway, sidewalk, and other surface work will follow

What to Expect

- Construction hours are 8:00 AM - 5:00 PM M-F
- 12-18 month project duration
- Through traffic will be limited during construction hours, flaggers will guide local traffic
- Street closures will occur periodically
- Continual access to your property
- Temporary roadway conditions may include steel plates and/or compacted aggregate material
- Trash service will continue
- During construction, on-street parking will be limited


What to Expect

- Temporary Water Service with an above ground line
- Announced brief water and sanitary sewer service disruptions will occur during the switchover of waterlines and sewers

Driveways with alternative designs

9410 Prince William Street	9512 Prince William Street
9414 Prince William Street	9513 Prince William Street
9418 Prince William Street	9514 Prince William Street
9500 Prince William Street	9518 Prince William Street
9502 Prince William Street	9519 Prince William Street
9503 Prince William Street	9520 Prince William Street
9504 Prince William Street	9521 Prince William Street
9505 Prince William Street	9525 Prince William Street
9510 Prince William Street	9526 Prince William Street
9511 Prince William Street (2)	9528 Prince William Street

Construction Detour



Questions?

Project Website: www.manassascity.org/pwstreet

Project Manager: Corinna Sigsbury

Office Phone: 703-257-8397

Email: csigsbury@ci.manassas.va.us

City Inspector: Elden Riffle

Office Phone: 703-257-8429

Email: eriffle@ci.manassas.va.us

City Operations – After-Hours Emergency
703-257-8353